



## PRE-OPERATION CHECKLIST

For your safety and to ensure your warranty, please have a certified technician perform these inspections before you operate your vehicle.

- \_\_\_ HYDRAULIC BRAKE FLUID AT CORRECT LEVEL
- \_\_\_ FRONT AND REAR BRAKES ADJUSTED AND FUNCTIONING
- \_\_\_ FRONT AND REAR TIRES SET TO PROPER AIR PRESSURE
- \_\_\_ ALL CABLES ROUTED CORRECTLY AND FUNCTIONING
- \_\_\_ FUEL SYSTEM FLUSHED OUT (prevents carburetor problems)
- \_\_\_ OIL IN CRANKCASE AND TRANSMISSION AT PROPER LEVEL (change at 250 miles)
- \_\_\_ INTAKE AND EXHAUST VALVES ADJUSTED IF NEEDED
- \_\_\_ ELECTROLYTE IN BATTERY AT PROPER LEVEL
- \_\_\_ AIR FILTER CHECKED AND INSTALLED
- \_\_\_ IDLE SPEED ADJUSTED TO PROPER RPM
- \_\_\_ AIR FUEL MIXTURE ADJUSTED FOR BEST PERFORMANCE
- \_\_\_ HEADLIGHTS LOW AND HIGH BEAM OPERATING
- \_\_\_ REAR BRAKE LIGHT AND TAIL LIGHT OPERATING
- \_\_\_ ALL BLINKERS FUNCTIONING
- \_\_\_ EMERGENCY KILL SWITCH OPERATING
- \_\_\_ HORN FUNCTIONING PROPERLY
- \_\_\_ SPEEDOMETER, LIGHTS, AND GUAGES ON DASH WORKING
- \_\_\_ ALL FASTENERS- (nuts, bolts, screws)-TIGHTENED-(thread locker, such as Loctite<sup>®</sup>, applied on high vibration areas ex:-exhaust manifold bolts)
- \_\_\_ CHAIN TENSION ADJUSTED-(MOTORCYCLES)
- \_\_\_ COOLANT LEVEL CHECKED-(water cooled engine)
- \_\_\_ TEST RIDE PERFORMED BY INSPECTOR

INSPECTION PERFORMED BY: \_\_\_\_\_ DATE: \_\_\_\_\_

MAKE AND MODEL OF VEHICLE: \_\_\_\_\_ VIN# \_\_\_\_\_

I UNDERSTAND THAT ALTHOUGH THIS VEHICLE HAS BEEN INSPECTED FOR SAFETY AND PROPER OPERATION, IT IS MY RESPONSIBILITY TO PERFORM THESE CHECKS EACH TIME BEFORE OPERATION BY OTHERS OR MYSELF.

CUSTOMER SIGNATURE: \_\_\_\_\_

PRINT: \_\_\_\_\_ DATE: \_\_\_\_\_

**PLEASE RETURN THIS WITH YOUR WARRANTY CARD**



**MotoFino USA, Inc.**

2167 Gordon Highway - Augusta, Georgia 30909

Phone (706) 733-1355 - Fax (706) 733-1357 - [www.motofino.com](http://www.motofino.com)